
Renew Mechanical STATUS & MILESTONES

EXPENDED Thru 09/2023: **\$88.3** FORECAST Thru 06/2025: **\$133.0** TOTAL PROGRAM VALUE: **\$156**

PERIOD CASHFLOW: \$2.5

STATUS - Renew Mechanical

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
1	7	2	3	13	26



	MILESTONES					
Completed (Jul 2023 – Sep 2023)	Q2 (Oct 2023 – Dec 2023)	Q3 (Jan 2024– Mar 2024)	Q4 (Apr 2024– June 2024)			
Began Construction for Fire Suppression Systems (in-house only)	Completion of Construction for Concord Turntable Replacement	Completion of Design for Sewage Pumps Replacement Issue for Bid Fire Suppression Systems Upgrade	Issue for Bid Concord Yard Wheel Truing Facility Completion of Design for LMA HVAC Renovation Completion of Construction Hayward Yard Fire Services			

Watchlist:

- Re-issue for Bid Fire Suppression Upgrade
- Re-issue for Bid Sewage Pumps Replacement
- Design for LMA HVAC Renovation

Italic: Modified milestones from previous report.



