

EXPENDED Thru 7/2019: \$11.1

FORECAST Thru 6/2021: **\$32**

TOTAL PROGRAM VALUE: \$400

STATUS – Replace Train Control / Increase Capacity

# Projects in	# Projects in	# Projects in	# Projects in	# Projects	TOTAL #
Planning	Design	Bid/Award	Construction	Completed	Projects
0	2	1	0	0	3

MILESTONES						
Completed (Jun 2019 – Jul 2019)	Q1 (Aug 2019 – Sep 2019)	Q2 (Oct 2019 – Dec 2019)	Q3 (Jan 2020 – Mar 2020)			
 Prepare & Negotiation with Computer-Based Train Control Contractors Prepare changes for Best and Final Offer Continue Integrated Computer System Enabling work 	Issued Design Build Best and Final Offer Modification #1	 Notice of Award for Design Build Contract Start owner controlled insurance program contract preparations for Design Build Contract Issue 60% /100% Design Review Power Supply Cabinets & Switch Machine/Train Control Room Power Cable (enabling work) Advertise Construction Management & Design Support During Construction On-Call Contract(s) 	 NTP Design Build Contract Procurement Advertise Power Supply Cabinets & Switch Machine/Train Control Room Power Cable (enabling work) 			