



Renew Power STATUS & MILESTONES

EXPENDED Thru 7/2019: \$128.2
 FORECAST Thru 6/2021: \$248
 TOTAL PROGRAM VALUE: \$1,225

STATUS – Renew Power Infrastructure

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
0	9	8	9	1	27

MILESTONES

Completed (Jun 2019 – Jul 2019)	Q1 (Aug 2019 – Sep 2019)	Q2 (Oct 2019 – Dec 2019)	Q3 (Jan 2020 – Mar 2020)
<ul style="list-style-type: none"> • Delivery of ASL substation equipment • Start Cable System Installation for Replace M Line 34.5 kV Cable • Complete design for Station Emergency Lighting Upgrade • Complete design for Replace A and R line 34.5 kV Cable 	<ul style="list-style-type: none"> • Start design of new East Bay substations • Complete Design to Replace MXP Gap Breaker (at M85 (near Balboa Park) interlocking) • Complete design for Civic Center and Montgomery substations • Advertise Replace A line 34.5kV Cable • Advertise TPSS Replacements (Ph 1) • Advertise Station Emergency Lighting Upgrade (11 locations) 	<ul style="list-style-type: none"> • Advertise Civic Center and Montgomery Substations • Advertise Replace R line 34.5 kV Cable 	<ul style="list-style-type: none"> • Complete design for Station Fire Alarm Replacement Phase 3 • Complete design for 34.5kV Blocking Scheme Systemwide