



Renew Stations

STATUS & MILESTONES

EXPENDED Thru 7/2019: \$6.0

FORECAST Thru 6/2021: \$29

TOTAL PROGRAM VALUE: \$210

STATUS – Renew Stations

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
1	1	1	3	0	6

MILESTONES

Completed (Jun 2019 – Jul 2019)	Q1 (Aug 2019 – Sep 2019)	Q2 (Oct 2019 – Dec 2019)	Q3 (Jan 2020 – Mar 2020)
<ul style="list-style-type: none"> Union City Intermodal Station Phase 2A – Notice to Proceed 	<ul style="list-style-type: none"> Process escalator fabrication and administrative submittals 19th St Station (07EA-120) – Awarded Advertise Canopy Contract 	<ul style="list-style-type: none"> Finalize escalator submittal to allow fabrication of escalators to begin 19th St Station (07EA-120) – Notice to Proceed Award Canopy Contract 	<ul style="list-style-type: none"> Canopy Contract – Notice to Proceed Fabrication of escalators