



Renew Track

STATUS & MILESTONES

EXPENDED Thru 10/2018: \$60.2

FORECAST Thru 6/2020: \$190

FORECAST Thru 2025: \$400

FORECAST Thru End: \$625

STATUS – Renew Track

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
0	6	11	0	2	19

MILESTONES

SHORT-TERM Thru June 2020	MID-TERM Thru 2025	LONG-TERM Thru End of Bond
<ul style="list-style-type: none"> ✓ Design complete <ul style="list-style-type: none"> ✓ C35 interlock ✓ R65 interlock ✓ Construction complete <ul style="list-style-type: none"> ✓ M03 interlock ✓ Rail relay – 22 miles ✓ C55, Phase 1 ✓ Restraining rail replacement – M103 • Construction complete <ul style="list-style-type: none"> – C25, C55 & C35 interlocks – Oakland Yard project • Design complete <ul style="list-style-type: none"> – System joint elimination construction – A65/A75/A77 interlocks • Continue DF pad installation 	<ul style="list-style-type: none"> • Design complete <ul style="list-style-type: none"> – K-Line interlocks – Richmond Yard turn outs – Friction modification implementation • Construction complete <ul style="list-style-type: none"> – C25 interlock – A65/A75/A77 interlocks – Rail relay of 40 miles – R65 interlocks – DF pad installation – Restraining rail replacement – C101, C102 • Begin construction of system joint elimination 	<ul style="list-style-type: none"> • Construction complete <ul style="list-style-type: none"> – K-Line interlocks – System joint elimination – Richmond Yard turn outs • Begin implementation friction modification