



Tunnels & Structures

STATUS & MILESTONES

EXPENDED Thru 7/2019: **\$27.7**

FORECAST Thru 6/2021: **\$57**

TOTAL PROGRAM VALUE: **\$570**

STATUS – Repair Tunnels & Structures

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
1	17	1	7	0	26

MILESTONES

Completed (Jun 2019 – Jul 2019)	Q1 (Aug 2019 – Sep 2019)	Q2 (Oct 2019 – Dec 2019)	Q3 (Jan 2020 – Mar 2020)
<ul style="list-style-type: none"> • Award Aerial Fall Protection M-Line • Start Catwalk Hanger Rod Replacement pilot program • Start Materials Procurement for Wayside Regulatory Signage 	<ul style="list-style-type: none"> • Complete Platform Edge Rehabilitation at Lafayette station • Start Construction of Catwalk Hanger Rod Replacement pilot program • Complete study for Fremont Line (A Line) Seismic Operability • Complete Caldecott BART Tunnel Creep Repair Design Study • Board Approval for Safety Barriers and Fencing • Perform condition assessment for Water Intrusion into Elevator/Escalator rooms 	<ul style="list-style-type: none"> • Start Construction Aerial Fall Protection M-Line • Continue construction on substation walls • Continue work on Replace Cross Passage Doors 	<ul style="list-style-type: none"> • Complete design for Renew Catwalks on Aerials A Line • Substantial Complete on Replace Cross Passage Doors