

EXPENDED Thru 06/2021: \$55.8

FORECAST Thru 9/2023: \$77

TOTAL PROGRAM VALUE: \$135

PERIOD CASHFLOW: \$2.4

STATUS – Renew Mechanical

# Projects in	# Projects in	# Projects in	# Projects in	# Projects	TOTAL #
Planning	Design	Bid/Award	Construction	Completed	Projects
1	6	4	10	4	25

MILESTONES							
Completed (May 2021 – Jun 2021)	Q1 (Jul 2021 – Sep 2021)	Q2 (Oct 2021 – Dec 2021)	Q3 (Jan 2022 – Mar 2022)				
Completion of Construction for Replacement of Fire Hoses and Cabinets	 Contract Award of Design for Concord Yard Turntable Replacement Contract Award of Concord Yard Wheel Truing Machine Completion of Construction for Rotoclones Replacement Completion of Construction for HVAC Replacements Systemwide 	 Ongoing Construction for Replace Sewage Pumps Ongoing Construction for Richmond Yard Fire Services 	Issue for Bid Concord Yard Wheel Truing Facility Construction				

Watchlist:

Bid prices for Hayward Yard Fire Services

Italic: Modified milestones from previous report.