



# Renew Stations

## STATUS & MILESTONES

EXPENDED Thru 06/2021: \$43.4

FORECAST Thru 9/2023: \$125

TOTAL PROGRAM VALUE: \$210

PERIOD CASHFLOW: \$5.4

### STATUS – Renew Stations

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
0	2	0	6	1	9

### MILESTONES

Completed (May 2021 – Jun 2021)	Q1 (Jul 2021 – Sep 2021)	Q2 (Oct 2021 – Dec 2021)	Q3 (Jan 2022 – Mar 2022)
<ul style="list-style-type: none"> <li>Complete Market St. Entry Canopies systems infrastructure within Montgomery St. Station</li> <li>Completion of Construction of El Cerrito Del Norte – fully open to public</li> <li>Substantial Completion of Construction for Powell St. Station Modernization Sector 6 New Offices</li> </ul>	<ul style="list-style-type: none"> <li><i>Completion of Construction for 1<sup>st</sup> Group of Market St. Escalators</i></li> <li><i>Complete Market St. Entry Canopies Systems Infrastructure within Powell St. Station</i></li> <li>Completion of Construction for Union City Station Modernization</li> <li><i>Completion of New Glass Barriers Installation at Hallidie Plaza entrance for Powell St. Station Modernization</i></li> </ul>	<ul style="list-style-type: none"> <li><i>Completion of Construction for 2 of 3 Second Group Market St. Escalators (Montgomery Station)</i></li> <li><i>Complete Market St. Entry Canopies Systems Infrastructure within Civic Center Station</i></li> <li><i>Completion of Construction for Public Restrooms as part of Powell St. Station Modernization</i></li> <li><i>Completion of Construction for Public Restrooms as part of 19<sup>th</sup> St. Modernization</i></li> </ul>	<ul style="list-style-type: none"> <li>Completion of Construction for 1 of 3 Second Group Market St. Escalators (Powell St. Station)</li> <li>Begin Construction of Canopy 12 at Montgomery St. Station and Canopy 16 at Westfield of Powell St. Station,</li> <li>Begin Market St. Entry Canopies Systems Infrastructure within Embarcadero Station</li> </ul>

### Watchlist:

- 19<sup>th</sup> St. Station Modernization

*Italic: Modified milestones from previous report.*