



Renew Track

STATUS & MILESTONES

EXPENDED Thru 7/2019: \$110.5

FORECAST Thru 6/2021: \$183

TOTAL PROGRAM VALUE: \$625

STATUS – Renew Track

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
4	3	3	8	2	20

MILESTONES

Completed (Jun 2019 – Jul 2019)	Q1 (Aug 2019 – Sep 2019)	Q2 (Oct 2019 – Dec 2019)	Q3 (Jan 2020 – Mar 2020)
<ul style="list-style-type: none"> Substantial completion of C55 Interlocking Replacements (near Concord) A65/75 (Between Hayward & S. Hayward) Interlock Replacement Design Board Award for Rail Re-Profiling 	<ul style="list-style-type: none"> Weekend Shutdowns for C35 (Near Lafayette) Interlocking Replacement Complete construction on C55 Interlocking Replacement Notice to Proceed (NTP) for Rail Re Profiling Services Start special track procurement for C25 (Near Orinda) Interlocking Replacement 	<ul style="list-style-type: none"> Continue work on C35 Interlocking Replacement 	<ul style="list-style-type: none"> NTP of A65 Interlocking Replacement