



Station Access

STATUS & MILESTONES

EXPENDED Thru 7/2019: **\$10.7**

FORECAST Thru 6/2021: **\$37**

TOTAL PROGRAM VALUE: **\$135**

STATUS – Expand Safe Access to Stations

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
1	13	2	4	3	23

MILESTONES

Completed (Jun 2019 – Jul 2019)	Q1 (Aug 2019 – Sep 2019)	Q2 (Oct 2019 – Dec 2019)	Q3 (Jan 2020 – Mar 2020)
<ul style="list-style-type: none"> Embarcadero and Civic Center Bike Station Modernization – Received and Evaluated Bids eBART – Antioch Parking Lot Contract – Completed Design MacArthur Transit Improvement –Punch List Items and Initiated Close-Out for MacArthur Transit Improvement 	<ul style="list-style-type: none"> Embarcadero and Civic Center Bike Station Modernization – Awarded and Executed Contract eBART – Antioch Parking Lot Contract – Advertised Bicycle Stair Channels 12th St., 24th St., Civic Center, Coliseum, Embarcadero, Lake Merritt, Walnut Creek – Finalizing Bid Documents ADA Lighting Improvements (Substantial Completion) Warm Springs West Pedestrian Bridge – Complete Truss Bridge Erection 	<ul style="list-style-type: none"> eBART – Antioch Parking Lot Contract – Receive and Evaluate Bids Bicycle Stair Channels - Advertise Warm Springs West Pedestrian Bridge – Cable Stay Bridge Pylon Erection 	<ul style="list-style-type: none"> eBART – Antioch Parking Lot Contract – Award Bicycle Stair Channels Contract – Award