



# Station Access STATUS & MILESTONES

EXPENDED Thru 06/2021: \$30.0

FORECAST Thru 9/2023: \$37

TOTAL PROGRAM VALUE: \$135

PERIOD CASHFLOW: \$3.7

## STATUS – Expand Safe Access to Stations

# Projects in Planning	# Projects in Design	# Projects in Bid/Award	# Projects in Construction	# Projects Completed	TOTAL # Projects
1	13	1	7	6	28

### MILESTONES

Completed (May 2021 – Jun 2021)	Q1 (Jul 2021 – Sep 2021)	Q2 (Oct 2021 – Dec 2021)	Q3 (Jan 2022 – Mar 2022)
<ul style="list-style-type: none"> <li>• Completion of Construction of El Cerrito Del Norte – fully open to public</li> <li>• SFMTA to Issue for Bid Civic Center Access Improvements (as part of Better Market Street Project)</li> </ul>	<ul style="list-style-type: none"> <li>• <i>Begin Construction of North Berkeley Active Access Improvement (Phase 1)</i></li> <li>• Issue for Bid Accessibility Improvement (Phase 1)</li> <li>• Completion of Construction for the Parking Lot Reconfiguration at Dublin/Pleasanton</li> <li>• <i>Completion of Design for 12th St. Bike Racks</i></li> </ul>	<ul style="list-style-type: none"> <li>• <i>Completion of Construction for Warm Springs West Pedestrian Bridge and Plaza Project</i></li> <li>• <i>Completion of Construction for eBART Antioch Parking Lot</i></li> <li>• <i>SFMTA to Issue for Bid Civic Center Access Improvements (as part of Better Market Street Project)</i></li> <li>• <i>Completion of Design of Balboa Park – Upper Plaza project</i></li> </ul>	<ul style="list-style-type: none"> <li>• Completion of Construction for 12th St. Bike Racks</li> <li>• Begin Construction for Accessibility Improvement (Phase 1)</li> </ul>

### Watchlist:

- None