

Work Plan No. B.04-03 Rail Grinder Repairs & Upgrades - Extension

Scope:

RESIDENT ENGINEER

Specific duties and responsibilities for the Resident Engineer shall include, but not be limited to, the following:

- a) Serves as the District Representative and is responsible for the administration and monitoring of the Contract until final project closeout is complete;
- b) Serves as the Subject Matter Expert and routinely interact with numerous outside Agencies and internal departments including, but not limited to, the Office of the General Counsel, the Procurement Department, the Office of Civil Rights, and the Office of External Affairs;
- c) Expected to provide field verification, be responsible and in charge and conduct general field visits during the life of the contract. Frequency of these visits will be based on a case by case basis or as determined by the District
- d) Directly responsible for overall construction project management to include; construction permitting, utilities, traffic, planning, organizing, monitoring and directing of all construction work activities and resources necessary to complete project within budget, scope, schedule, and quality requirements;
- e) Provides contract coordination between other contracts working within the same BART Operating System;
- f) Reviews and responds to Contractor's submittals, Requests for Information (RFI)s, and letters, and maintains project files with the utilization of WongCMS or other District approved software;
- g) Reviews Contractor submittals for adequacy and accuracy in accordance with the Contract Documents;
- h) Strictly follows CM's QA Audit Checklist to prepare and monitor the project in progress;
- i) Prepares written documents (i.e. correspondences, proposals, reports, performance evaluations and other construction documents);
- j) Schedules and conducts weekly progress meetings and prepares meeting summaries;
- k) Manages and provides technical support to field issues;
- l) Initiates and evaluates design and field engineering changes during construction;
- m) Evaluates Contractor's suggestions for minor changes to contract requirements;
- n) Reviews Notice of Potential Claims (NOPCs), provides recommendations, and resolves disputes with the Contractor, through the Change Notice/Change Order process if necessary;
- o) Processes and reviews Change Notices and Change Orders by preparing engineering designs, specifications, costs, independent quantity estimates, and tracking contingency balances associated with necessary changes to the Contract Documents;
- p) Negotiates protested Change Notices with Contractor for further processing of Change Order;
- q) Implements and ensures that District approved quality Assurance Program is successfully executed;
- r) Inspects and reviews project to monitor compliance with the Contract Documents including building and safety codes, Stormwater Pollution Prevention Plan (SWPPP) requirements, environmental documents and other regulations;

- s) Reviews material testing data;
- t) Makes field measurements of completed items of work;
- u) Inspects construction at substantial and final completion states;
- v) Tracks construction progress, activities, and use of approved materials and equipment for verification of Contractor's Payment Applications;
- w) Reviews and processes monthly progress payments;
- x) Reviews Contractor's progress schedules and documents construction progress through daily reports, project status reporting, and project scheduling;
- y) Manages, prepares and approves daily supervision and inspection reports;
- z) Assures M&E receives as-builts and O&M Manuals three (3) months prior to Final acceptance of work;
- aa) Ensures Contractor's personnel obtains the appropriate BART ID, security badges, and RWP-40-hour training if required and returns BART issued IDs, security badges, and District materials upon completion of or separation from the project;
- bb) Coordinates Contractor's access to site with the appropriate stakeholders;
- cc) Other tasks as directed by the District.
- dd) Analysis of Contractor claims and set up claim resolution meetings with Contractor, Contract Management and Legal;
- ee) Review Contractor schedules;
- ff) Track allocation requests;
- gg) Support field inspections;
- hh) Routes documents through DocuSign for approval and signatures (RFIs, changes, submittals, etc.);
- ii) Perform the duties and responsibilities of a BART EIC, if requested;

Prime: Parsons Transportation Group

Subconsultants: None

Total Work Plan Value: \$ 148,024