

BART Agreement Number: 6M8142

Approval Date: 12/01/2020

Work Plan: No. A.02-02 – Additional Design Services During Construction

Scope:

2.0 SCOPE OF WORK

This work plan covers additional services provided including:

1. Preparation of Construction Schedules at 95% and 100% for the four packages (Total 8).
2. Prepare Subcontracting Opportunities Spreadsheets at 95% and 100% for the four packages (Total 8).
3. Additional Bi-weekly meetings and coordination due to design schedule extension of BART CRF reviews. (Total 12)
4. Preparation of project presentations to aid BART in stakeholder coordination (Package 1, 2, 3, & 4) (Total 4).
5. Additional design efforts and meetings for coordination with BART Field Maintenance (Mechanical/Train Control/Electrical). Input from site visits and field staff identified fragile existing features which increased design efforts in order to ensure protection. (8 Meetings Total) Two for each of package 1, 2, 3, & 4.
6. Work at Walnut Creek was expanded from spot repair at 95% submittal to entire roof replacement. These changes have increased the design efforts and number of documents (PS&E) in the submittals.
7. As needed support for the Structural Design/Calculations of added ladders and catwalk at Powell (2 locations) and Montgomery station (1 location).

Prime: AECOM

Subconsultant	Amount	DBE (Y/N)	SBE (Y/N)
MLee Corporation	\$ 53,008	Y	Y

Total Work Plan Value: \$ 230,349